

Christ Church Building Project Update

June 12, 2020








What has been happening with the project since our last congregational meeting March 27, 2019?

- The 9-member building team was formed and jumped into action. In addition
 to their directive to design classroom and fellowship space along with
 remodeling of the kitchen and restrooms, the team worked with the architect
 and designed a full master site plan to meet all the needs of Christ Church.
- The congregation approved the "base project" that is shown on the following pages meeting the goals of providing additional classroom space, fellowship space, and a remodel of the kitchen and restrooms.
- Following the depiction of the base project are alternate opportunities which describe the full master site plan for the Christ Church campus.
- The Session, Staff, and Building Team are confident that the full Master Plan meets both short and long term needs of our ministry. Leadership believes that the best way forward at this time is to proceed with building expansion only as pledges and cash are committed. The construction of the base project will be authorized when the goal of \$1,450,000 in gifts and pledges is achieved. Alternate opportunities from a prioritized list can be added to the project as funds above and beyond the current campaign goal are committed.
- Capital Campaign status is shown on the next page. We are very close to having the funds committed to allow us to proceed with the base project.

Capital Campaign Status

as of June 9, 2	020	
Total Pledged Amount + Unpledged Gifts Received	\$	1,271,363
Goal	\$	1,600,000
Progress		79%
Campaign Funds Received	\$	470,909
Disbursements	\$	(75,678)
Building Fund Balance	\$	395,232




BASE PROJECT

- Multi-Purpose Addition (3000 gross square feet)
- Renovate Kitchen
- Coffee Prep/Serving area
- Family Restroom
- New entry and Lobby expansion
- Multi-use space
- Updated finishes in Restrooms and Lounge
- Outdoor Patios

Red dashed line is the existing building entrance and exterior wall of windows

Base Project Est Cost **\$1,444,972**



BASE PROJECT

Multi-Purpose Addition

Up to 4 flexible classrooms created using sound absorbing moveable panels

(Size comparable to Library 342 SF)

353 sf

353 sf

386 sf

355 sf



Lobby view from under existing Skylight




Fellowship Space with 4 classrooms configured



Fellowship Space (without classroom dividers)



View from West Parking Lot



BASE PROJECT

Summary

Meets the stated goals for the capital campaign within the \$1,450,000 allocated to the building expansion

- Fellowship/ Multi-purpose Space
- 4 Classrooms
- Family Bathroom (t)
- Updated Kitchen
- Storage Area

Base Project Est Cost \$1,444,972




ADDITIONAL OPPORTUNITIES



Full Master Plan

- Multi-purpose Addition
- Classroom Addition




Classroom Addition

(3007 gross square feet)

- Two restrooms with showers
- Area can be secured from rest of the building
- Permanent classrooms
 Size Comparable to Room 205
 (492sf)
 - 492 sf
 - 501 sf
 - 501 sf
 - 492 sf
- 38% Larger than multi-use classroom spaces
- Preferred Solution for additional classroom space

Est Cost \$811,778

\$489,809 1st Two (1A) \$321,969 2nd Two (1B)



Alternate Security Zone (2)

Infant – 4th Grade

- Adds Security Doors
- Adds Check-In/Out Station
- Adds Nursing/Cry Room SE corner of Sanctuary
- Adds two Family restrooms
- Access changes in SE corner of Sanctuary, S Overflow, 204, 205

Est Cost \$135,785



Alternate Finish Updates Sanctuary (3) Admin Hallway (4)

Sanctuary Est Cost \$115,782 (3)

- Update Paint Sanctuary
- Update Carpet Sanctuary
- New Chairs
- Ramp to front platform

Hallway Est Cost \$9,782 (4)

- Update Hallway Wall Finish
- Update Hallway Carpet

Total Est Cost \$126,264

Estimated Costs

Base Project	\$ 1	,444,972
Alternate Classroom Addition (1A & 1B)	\$	811,778
First Two Classrooms, Hallway, Baths w/Showers, Storage (1A)	\$	489,809
Second Two Classrooms, Hallway extended, more Storage (1B)		321,969
Alternate Security Zone (2) – Controlled access for Nursery - 4th Grade	\$	135,785
Alternate Finish Updates (3 & 4) - Sanctuary & Admin Hallway	\$	126,264
	\$	
Total Master Plan Estimated Cost	2,518,099	